

June 15, 2026

M E M O R A N D U M

TO: Jim Murdaugh, Ph.D.
President

FROM: Barbara Wills, Ph.D.
Vice President for Administrative Services and Chief Business Officer

SUBJECT: Construction Status Report

Item Description

This item describes the status of various construction, renovation, remodeling and site improvement projects at all TSC locations for the Board of Trustees.

Overview and Background

The attached Construction Status report details the noteworthy construction and renovation projects being undertaken to support the educational mission of the College.

Past Actions by the Board

None.

Funding/ Financial Implications

All construction and renovation projects are funded prior to approval, with most being funded from capital improvement fees.

Recommended Action

Presented as an information item only.

FACILITIES & CONSTRUCTION STATUS REPORT – JUNE 2026

MAIN CAMPUS (SITE 1)

TSC PROJECT#	TASK / PROJECT NAME	%COMPLETE	DUE DATE	NOTES / STATUS
PJ-0592	Centre (CB 9) Ground Floor Renovations	15%	September 2027	Design Scheduled FY 26/27
PJ-0374	State DM - 15KV Electrical Underground Infrastructure	85%	July 2026	Install in progress
PJ-0534	SMA 140 - Classroom Renovations	5%	TBD	TBD
TBD	Athletic Gym Bleacher Replacement	0%	TBD	Obtaining quotes
TBD	Rec Gym Floor Replacement	0%	TBD	Obtaining quotes
TBD	Athletic Gym Floor Replacement	0%	TBD	Scheduled FY 26/27
PJ-0527	Replace Campus Bench Seating	80%	July 2026	Underway
N/A	Replace Wooden Handrails	95%	July 2026	In house
N/A	Resurface Pat Thomas Blvd.	5%	TBD	Scheduled FY 26/27
PJ-0568	Sidewalk Repairs, Elimination of Trip Hazards	Continuous	On-going	Repaired 1,711 Trip Hazards Replaced 93 sections of Sidewalk Repaired 192' of new curb
TSC PROJECT#	SUSTAINABILITY	%COMPLETE	DUE DATE	NOTES / STATUS
N/A	Hydration Stations	Continuous	On-going	Prevented 1,035,679 Plastic Bottles from going to landfills
N/A	Recycled Plastic Lumber/Furniture	Continuous	On-going	Prevented 4,302,286 Plastic Bags from going to landfills
N/A	CO2 Avoidance	Continuous	On-going	Prevented 51,784 lbs. of CO2 emissions into atmosphere

GADSDEN SERVICE CENTER (SITE 2)

TSC PROJECT#	TASK / PROJECT NAME	%COMPLETE	DUE DATE	NOTES / STATUS
NEW	Gadsden Service Center Bldg#4	5%	TBD	DAG Approved – PO Issued and Design pending
TSC PROJECT#	SUSTAINABILITY	%COMPLETE	DUE DATE	NOTES / STATUS
N/A	Hydration Stations	Continuous	On-going	Prevented 2,963 Plastic Bottles from going to landfills
N/A	CO2 Avoidance	Continuous	On-going	Prevented 148 lbs. of CO2 emissions into atmosphere

FLORIDA PUBLIC SAFETY INSTITUTE (SITE 3)

TSC PROJECT#	TASK / PROJECT NAME	%COMPLETE	DUE DATE	NOTES / STATUS
N/A	Housing Boiler Repairs	15%	July 2026	Researching
N/A	FPSI Stormwater Retention Pond#1	95%	July 2026	In progress
N/A	FPSI Stormwater Retention Pond#2	5%	TBD	Researching
N/A	Dining Hall Outside Air Unit (OAU)	10%	July 2026	In progress
N/A	VAV Retrofit for Administration / Classroom Building	5%	TBD	Pending budget approval
N/A	Temp / Humidity sensors at New Dorms	5%	TBD	Planning
N/A	Defensive Tactics Aeon OAU Siemens Controls take over	5%	TBD	Planning
N/A	Survival Flight Hanger Building	10%	TBD	Construction underway
N/A	Driving Track Resurface	5%	TBD	Schedule pending
TSC PROJECT#	SUSTAINABILITY	%COMPLETE	DUE DATE	NOTES / STATUS
N/A	Hydration Stations	Continuous	On-going	Prevented 353,475 Plastic Bottles from going to landfills
N/A	CO2 Avoidance	Continuous	On-going	Prevented 17,674 lbs. of CO2 emissions into atmosphere

CENTER FOR INNOVATION (SITE 4)

TSC PROJECT#	SUSTAINABILITY	%COMPLETE	DUE DATE	NOTES / STATUS
PJ-0423	State DM - CFI Exterior Envelope (Walls & Windows)	95%	July 2026	Project underway
PJ-0424	State DM - CFI Exterior Staircases	95%	July 2026	Project underway
TSC PROJECT#	SUSTAINABILITY	%COMPLETE	DUE DATE	NOTES / STATUS
N/A	Hydration Stations	Continuous	On-going	Prevented 19,195 Plastic Bottles from going to landfills
N/A	CO2 Avoidance	Continuous	On-going	Prevented 960 lbs. of CO2 emissions into atmosphere

GHAZVINI CENTER FOR HEALTHCARE EDUCATION (SITE 5)

TSC PROJECT#	TASK / PROJECT NAME	%COMPLETE	DUE DATE	NOTES / STATUS
PJ-0579	Chiller Repairs Module #3	5%	July 2026	Reviewing quotes
PJ-0579	Chiller Repairs Module #5	5%	July 2026	Reviewing quotes
TSC PROJECT#	SUSTAINABILITY	%COMPLETE	DUE DATE	NOTES / STATUS
N/A	Hydration Stations	Continuous	On-going	Prevented 77,990 Plastic Bottles from going to landfills
N/A	CO2 Avoidance	Continuous	On-going	Prevented 3,900 lbs. of CO2 emissions into atmosphere

WAKULLA ENVIRONMENTAL INSTITUTE (SITE 6)

TSC PROJECT#	TASK / PROJECT NAME	%COMPLETE	DUE DATE	NOTES / STATUS
PJ-0557	Pole Barn FFE	95%	June 2026	In progress
TBD	AG Pole Barn – Enclose	5%	TBD	Researching
TBD	New WEI Building#3	5%	TBD	Awaiting EDA notification
TBD	WEI Building#2 Repairs	5%	August 2026	A/E Required
TSC PROJECT#	SUSTAINABILITY	%COMPLETE	DUE DATE	NOTES / STATUS
N/A	Hydration Stations	Continuous	On-going	Prevented 9,934 Plastic Bottles from going to landfills
N/A	CO2 Avoidance	Continuous	On-going	Prevented 497 lbs. of CO2 emissions into the atmosphere

END OF CONSTRUCTION STATUS REPORT