

March 23, 2026

M E M O R A N D U M

TO: Jim Murdaugh, Ph.D.
President

FROM: Barbara Wills, Ph.D.
Vice President for Administrative Services and Chief Business Officer

SUBJECT: Construction Status Report

Item Description

This item describes the status of various construction, renovation, remodeling and site improvement projects at all TSC locations for the Board of Trustees.

Overview and Background

The attached Construction Status report details the noteworthy construction and renovation projects being undertaken to support the educational mission of the College.

Past Actions by the Board

None.

Funding/ Financial Implications

All construction and renovation projects are funded prior to approval, with most being funded from capital improvement fees.

Recommended Action

Presented as an information item only.

FACILITIES & CONSTRUCTION STATUS REPORT – MARCH 2026

MAIN CAMPUS (SITE 1)

TSC PROJECT#	TASK / PROJECT NAME	%COMPLETE	DUE DATE	NOTES / STATUS
PJ-0544	LB Bldg#30 – AHU 9	99%	March 2026	Controls underway
PJ-0291	SM Bldg#18 AHU 5 & 6 Replacements	100%	February 2026	Complete
PJ-0292	TCA Bldg#08 AHU 1-6 Replacement	99%	March 2026	In progress
PJ-0434	Truck Driving Program Expansion/Grant	5%	TBD	Environmental exemption submitted and pending approval
PJ-0592	Centre (CB 9) Ground Floor Renovations	15%	September 2026	Design Scheduled FY 26/27
PJ-0374	State DM - 15KV Electrical Underground Infrastructure	80%	March 2026	Install in progress
PJ-0534	SMA 140 - Classroom Renovations	5%	TBD	TBD
PJ-0527	Replace Campus Bench Seating	75%	March 2026	Underway
N/A	Replace Wooden Handrails	85%	March 2026	In house
PJ-0599	FS Bldg#56 Fire Alarm Upgrades	100%	February 2026	Complete
PJ-0599	New Scoreboard (P#1260022)	100%	February 2026	Complete
PJ-0568	Sidewalk Repairs, Elimination of Trip Hazards	Continuous	On-going	Repaired 1,711 Trip Hazards Replaced 93 sections of Sidewalk Repaired 192' of new curb
TSC PROJECT#	SUSTAINABILITY	%COMPLETE	DUE DATE	NOTES / STATUS
N/A	Hydration Stations	Continuous	On-going	Prevented 955,281 Plastic Bottles from going to landfills
N/A	Recycled Plastic Lumber/Furniture	Continuous	On-going	Prevented 4,302,286 Plastic Bags from going to landfills
N/A	CO2 Avoidance	Continuous	On-going	Prevented 47,764 lbs. of CO2 emissions into atmosphere

GADSDEN SERVICE CENTER (SITE 2)

TSC PROJECT#	TASK / PROJECT NAME	%COMPLETE	DUE DATE	NOTES / STATUS
NEW	Gadsden Service Center Bldg#4	5%	TBD	DAG Approved – Design underway
TSC PROJECT#	SUSTAINABILITY	%COMPLETE	DUE DATE	NOTES / STATUS
N/A	Hydration Stations	Continuous	On-going	Prevented 2,822 Plastic Bottles from going to landfills
N/A	CO2 Avoidance	Continuous	On-going	Prevented 141 lbs. of CO2 emissions into atmosphere

FLORIDA PUBLIC SAFETY INSTITUTE (SITE 3)

TSC PROJECT#	TASK / PROJECT NAME	%COMPLETE	DUE DATE	NOTES / STATUS
N/A	Housing Boiler Repairs	15%	March 2026	Researching
N/A	FPSI Stormwater Retention Pond#1	40%	March 2026	In progress
N/A	Dining Hall Outside Air Unit (OAU)	85%	March 2026	Siemens wiring for start-up
N/A	Survival Flight Hanger Building	5%	TBD	Permit review underway
TSC PROJECT#	SUSTAINABILITY	%COMPLETE	DUE DATE	NOTES / STATUS
N/A	Hydration Stations	Continuous	On-going	Prevented 332,687 Plastic Bottles from going to landfills
N/A	CO2 Avoidance	Continuous	On-going	Prevented 16,634 lbs. of CO2 emissions into atmosphere

CENTER FOR INNOVATION (SITE 4)

TSC PROJECT#	SUSTAINABILITY	%COMPLETE	DUE DATE	NOTES / STATUS
PJ-0423	State DM - CFI Exterior Envelope (Walls & Windows)	91%	March 2026	Project underway
PJ-0424	State DM - CFI Exterior Staircases	85%	March 2026	Project underway
TSC PROJECT#	SUSTAINABILITY	%COMPLETE	DUE DATE	NOTES / STATUS
N/A	Hydration Stations	Continuous	On-going	Prevented 18,337 Plastic Bottles from going to landfills
N/A	CO2 Avoidance	Continuous	On-going	Prevented 917 lbs. of CO2 emissions into atmosphere

GHAZVINI CENTER FOR HEALTHCARE EDUCATION (SITE 5)

TSC PROJECT#	TASK / PROJECT NAME	%COMPLETE	DUE DATE	NOTES / STATUS
PJ-0579	Chiller Repairs Module #3	5%	March 2026	Reviewing quotes
PJ-0579	Chiller Repairs Module #5	5%	March 2026	Reviewing quotes
TSC PROJECT#	SUSTAINABILITY	%COMPLETE	DUE DATE	NOTES / STATUS
N/A	Hydration Stations	Continuous	On-going	Prevented 73,452 Plastic Bottles from going to landfills
N/A	CO2 Avoidance	Continuous	On-going	Prevented 3,673 lbs. of CO2 emissions into atmosphere

WAKULLA ENVIRONMENTAL INSTITUTE (SITE 6)

TSC PROJECT#	TASK / PROJECT NAME	%COMPLETE	DUE DATE	NOTES / STATUS
PJ-0557	Pole Barn FFE	95%	March 2026	In progress
TBD	AG Pole Barn – Enclose	10%	TBD	Side panels on order
TBD	New WEI Building#3	5%	TBD	Awaiting EDA notification
TBD	WEI Building#2 Repairs	5%	July 2026	A/E Required
TSC PROJECT#	SUSTAINABILITY	%COMPLETE	DUE DATE	NOTES / STATUS
N/A	Hydration Stations	Continuous	On-going	Prevented 8,488 Plastic Bottles from going to landfills
N/A	CO2 Avoidance	Continuous	On-going	Prevented 424 lbs. of CO2 emissions into the atmosphere